
Jamaica

Ship Name	Jamaica
IMO/off nr	5600411
Call Signal	JVBW
Flag	NOR
Ship type	Dampskip, stykkgods, steam ship, general cargo.
Purchased	1892
Year Built	1892/09
Shipyard	Bergens MV
Sno	85
Construction	fruktskip damp stål
grt	730
tow	1036
Tonnage	1.036 tdw, 721 brt, 517 nrt.
Size	L: 201,2'-28,2'-11,4'.
Propulsion	1 x stempel dampmaskin (steam reciprocating), type triple exp., 3-sylindret, syl. diam.: 15,5"–25,0"–40,0", slag/stroke: 27,0". 100 NHK. Bygget av Bergens Mekaniske Verksted, Bergen.
Boiler	1 x dampkjele (boiler) med dim.: 13,5' x 10,5' og 3 fyrganger, 160 psi arbeidstrykk. Bygget av Bergens Mekaniske Verksted, Bergen.
Class	DnV +1A1
Vessel:	BRG540189201
Old id:	BRG540189201
Cause	forlis
Manager	Adolph Halvorsen, Bergen.
Owner	Adolph Halvorsen m. fl., Bergen.
Speed	9,0 knop.
Port	Bergen
ID new	5600411
Shitype (use)	lasteskip
Exit	15-01
Year (y)	92-09
yard no	85



BRG54018920120001 JAMAICA. Bilde fra Steinar Norheim.

History in Norwegian

1892 Bygget som JAMAICA av Bergens Mekaniske Verksted, Bergen for Adolph Halvorsen m. fl., Bergen. Sjøsatt 09/07, levert i september. Byggesum NOK 235.000. Seilte antagelig i fruktfarta på Karibien-USA. 1893 Ommålt: 1.036 tdw, 721 brt, 435 nrt. 1909 Solgt til Hans Westfal-Larsen m. fl., Bergen. 1915 Havarerte 01/01 utenfor Angeiras, ca. 8 nm nord for Leixoes, Portugal mens hun var på reise fra Newport Mon, Wales til Oporto, Portugal med kull. Besetningen på 13 mann omkom.

History

1892 Built as JAMAICA by Bergens Mekaniske Verksted, Bergen for Adolph Halvorsen et. al., Bergen. Launched 09/07, delivered in September. Building costs NOK 235.000. Probably sailed in the fruit trade between Caribbean and USA. 1893 Re-measured: 1.036 tdw, 721 brt, 435 nrt. 1909 Sold to Hans Westfal-Larsen et. al., Bergen. 1915 Wrecked 01/01 off Angeiras abt. 8 nm north of Leixoes, Portugal whilst on a voyage from Newport Mon, Wales to Oporto, Portugal with coal. Crew of 13 men lost.